TVANT UAS WORKS

TVANT FIELD SUPERVISOR

GREEN SOL

DAILY REPORT

MURCH | 2026-10-18 | Whole project

Documentary coverage by test type

TEST TYPE	SCOPE	NOT STARTED	COMPLETE	% COMPLETE
POLARITY & CONTINUITY (Vdc)	419	143	276	65.87%
GROUNDING CONTINUITY	23	15	8	34.78%
GROUNDING RESISTANCE	23	10	13	56.52%
IV CURVE TEST	419	419	0	0.00%
VLF	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING	4	3	1	25.00%

TEST TYPE	SCOPE	NOT STARTED	COMPLETE	% COMPLETE
INVERTER PRECOMMISSIONING INSPECTION	4	3	1	25.00%

Scope: 419 LBD for Vdc and IV curves; 23 inverters for Grounding Resistance and Grounding Continuity; 4 circuits each for VLF, OTDR, and Inverter Precommissioning.

Completion represents current documentary coverage, not electrical acceptance. Original OK/NOK values are unchanged.