TVANT UAS WORKS

TVANT FIELD SUPERVISOR

GREEN SOL

DAILY REPORT

MURCH | 2026-10-17 | Whole project

Documentary coverage by test type

TEST TYPE	SCOPE	NOT STARTED	COMPLETE	% COMPLETE
POLARITY & CONTINUITY (Vdc)	419	144	275	65.63%
GROUNDING CONTINUITY	23	18	5	21.74%
GROUNDING RESISTANCE	23	14	9	39.13%
IV CURVE TEST	419	419	0	0.00%
VLF	4	3	1	25.00%
SCADA COMMUNICATIONS	23	23	0	0.00%
INVERTER PRECOMMISSIONING INSPECTION	4	3	1	25.00%
OTDR — DOCUMENTARY CLOSED RINGS	4	3	1	25.00%

Scope: 419 LBD (Vdc/IV), 23 INV (Grounding), 4 circuits (VLF/OTDR/Precommissioning). For OTDR, 11A requires registered evidence for INV01/02/03/05/06 and supervisor documentary closing. Endpoint labels are informational.

IV curves: not started; minimum required irradiance not met.

Documentary completion is not electrical acceptance; original OK/NOK unchanged.