TVANT UAS WORKS

TVANT FIELD SUPERVISOR

GREEN SOL

DAILY REPORT

MURCH | 2026-10-17 | Whole project

Documentary coverage by test type

TEST TYPE	SCOPE	NOT STARTED	COMPLETE	% COMPLETE
POLARITY & CONTINUITY (Vdc)	419	144	275	65.63%
GROUNDING CONTINUITY	23	18	5	21.74%
GROUNDING RESISTANCE	23	14	9	39.13%
IV CURVE TEST	419	419	0	0.00%
VLF	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING	23	23	0	0.00%

TEST TYPE	SCOPE	NOT STARTED	COMPLETE	% COMPLETE
SCADA COMMUNICATIONS	23	23	0	0.00%
INVERTER PRECOMMISSIONING INSPECTION	23	23	0	0.00%

Scope: 419 LBD for Vdc and IV curves; 23 inverters for Grounding Resistance and Grounding Continuity; 4 circuits for VLF.

Completion represents current documentary coverage, not electrical acceptance. Original OK/NOK values are unchanged.