TVANT UAS WORKS

MURCH PV | DAILY REPORT

2026-10-22 | WHOLE PROJECT | DOCUMENTARY PROGRESS

GREEN SOL

DISCIPLINE	SCOPE	NOT STARTED	COMPLETE / MEASURED	PROGRESS
POLARITY & CONTINUITY (Vdc) LBD-BASED COVERAGE	419	142	277	66.11%
GROUNDING RESISTANCE INV-BASED COVERAGE	23	5	18	78.26%
GROUNDING CONTINUITY BLOCK-BASED COVERAGE	23	5	18	78.26%
IV CURVE TEST LBD MEASURED · 0 VALIDATED	419	418	1	0.24%
VLF CIRCUIT-BASED COVERAGE	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING CIRCUIT-BASED COVERAGE	4	3	1	25.00%
INVERTER PRECOMMISSIONING CIRCUIT-BASED COVERAGE	4	3	1	25.00%
SCADA & COMMUNICATIONS INV-BASED COVERAGE	23	18	5	21.74%

IV CURVES — 1/419 LBD measured · 14 curves imported · 0 validated · 0 unmapped.

IV row shows MEASURED coverage (not validated completion). Validated IV: 0. Original results unchanged.