TUW
TVANT UAS WORKS

MURCH PV | DAILY REPORT

2026-10-25 | WHOLE PROJECT | DOCUMENTARY PROGRESS

GREEN SOL

DISCIPLINE	SCOPE	NOT STARTED	MEASURED	PROGRESS
POLARITY & CONTINUITY (Vdc) LBD-BASED COVERAGE	419	90	329	78.52%
GROUNDING RESISTANCE INV-BASED COVERAGE	23	5	18	78.26%
GROUNDING CONTINUITY BLOCK-BASED COVERAGE	23	5	18	78.26%
IV CURVE TEST — SAMPLING STR-BASED COVERAGE	752	703	49	6.52%
VLF CIRCUIT-BASED COVERAGE	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING CIRCUIT-BASED COVERAGE	4	3	1	25.00%
INVERTER PRECOMMISSIONING CIRCUIT-BASED COVERAGE	4	2	2	50.00%
SCADA & COMMUNICATIONS INV-BASED COVERAGE	23	18	5	21.74%

IV — full LBD 1/23 INV · sampled LBD 33/396 · 67 curves.

IV sampling: 1 complete LBD / INV + 1 STR / remaining LBD. Measured is not validated; source results unchanged.