TVANT FIELD SUPERVISOR

DAILY REPORT

MURCH | 2026-10-14 | Whole project

Project documentary progress

LBD SCOPE	NOT STARTED	IN REVIEW	COMPLETE	PENDING	% COMPLETE
419	216	0	203	216	48.45%

Documentary coverage by test type

TEST TYPE	LBD IN REVIEW	LBD COMPLETE	DENOMINATOR (LBD)	% COMPLETE
IV curves	0	0	419	0.00%
Grounding	0	0	419	0.00%
Vdc	0	203	419	48.45%

Documentary progress by circuit

CIRCUIT	LBD SCOPE	NOT STARTED	IN REVIEW	COMPLETE	PENDING	% COMPLETE
11A	92	3	0	89	3	89/92 (96.74%)
11B	110	52	0	58	52	58/110 (52.73%)
12A	110	54	0	56	54	56/110 (50.91%)
12B	107	107	0	0	107	0/107 (0.00%)

Percentages represent current LBD documentary review against the full project catalog, not electrical test execution or acceptance.