TUW
TVANT UAS WORKS

MURCH PV | DAILY REPORT

2026-10-20 | WHOLE PROJECT | DOCUMENTARY PROGRESS

GREEN SOL

DISCIPLINE	SCOPE	NOT STARTED	COMPLETE	PROGRESS
POLARITY & CONTINUITY (Vdc) LBD-BASED COVERAGE	419	142	277	66.11%
GROUNDING RESISTANCE INV-BASED COVERAGE	23	6	17	73.91%
GROUNDING CONTINUITY BLOCK-BASED COVERAGE	23	15	8	34.78%
IV CURVE TEST LBD-BASED COVERAGE	419	419	0	0.00%
VLF CIRCUIT-BASED COVERAGE	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING CIRCUIT-BASED COVERAGE	4	3	1	25.00%
INVERTER PRECOMMISSIONING CIRCUIT-BASED COVERAGE	4	3	1	25.00%
SCADA & COMMUNICATIONS INV-BASED COVERAGE	23	18	5	21.74%

IV CURVES — Not started: minimum project-required irradiance has not been met.

Completion indicates documentary coverage, not electrical acceptance. Original OK/NOK results remain unchanged.