TVANT UAS WORKS

MURCH PV | DAILY REPORT

2026-10-30 | WHOLE PROJECT | DOCUMENTARY PROGRESS

GREEN SOL

DISCIPLINE	SCOPE	NOT STARTED	MEASURED	PROGRESS
POLARITY & CONTINUITY (Vdc) LBD-BASED COVERAGE	419	38	381	90.93%
GROUNDING RESISTANCE INV-BASED COVERAGE	23	5	18	78.26%
GROUNDING CONTINUITY BLOCK-BASED COVERAGE	23	5	18	78.26%
IV CURVE TEST — SAMPLING STR-BASED COVERAGE	752	547	205	27.26%
VLF CIRCUIT-BASED COVERAGE	4	1.4	2.6	65.00%
OTDR — FIBER OPTIC TESTING CIRCUIT-BASED COVERAGE	4	2	2	50.00%
INVERTER PRECOMMISSIONING CIRCUIT-BASED COVERAGE	4	1	3	75.00%
SCADA — FIBER LOOP INVERTERS INV-BASED COVERAGE	23	6	17	73.91%
SCADA — MCU / WEATHER STATIONS EQUIPMENT-BASED COVERAGE	13/3	13/3	0/0	NOT REPORTED

IV — full LBD 1/23 INV · sampled LBD 137/396 · 205 curves (CSV).

IV review — Validated 205 · Rejected 0 · Requires review 0 · Pending 0

IV sampling: full LBD per INV plus one string per other LBD. Measured != validated.