TUW
TVANT UAS WORKS

MURCH PV | DAILY REPORT

2026-10-28 | WHOLE PROJECT | DOCUMENTARY PROGRESS

GREEN SOL

DISCIPLINE	SCOPE	NOT STARTED	MEASURED	PROGRESS
POLARITY & CONTINUITY (Vdc) LBD-BASED COVERAGE	419	56	363	86.63%
GROUNDING RESISTANCE INV-BASED COVERAGE	23	5	18	78.26%
GROUNDING CONTINUITY BLOCK-BASED COVERAGE	23	5	18	78.26%
IV CURVE TEST — SAMPLING STR-BASED COVERAGE	752	604	148	19.68%
VLF CIRCUIT-BASED COVERAGE	4	3	1	25.00%
OTDR — FIBER OPTIC TESTING CIRCUIT-BASED COVERAGE	4	2	2	50.00%
INVERTER PRECOMMISSIONING CIRCUIT-BASED COVERAGE	4	1	3	75.00%
SCADA & COMMUNICATIONS INV-BASED COVERAGE	23	12	11	47.83%

IV — full LBD 1/23 INV · sampled LBD 83/396 · 148 curves (CSV).

IV review — Validated 131 · Rejected 0 · Requires review 0 · Pending 17

IV sampling: full LBD per INV plus one string per other LBD. Measured != validated.